

شماره: 410-05-NT-PK-L-0031

تاریخ: ۱۴۰۵/۰۲/۲۳

صفحه: ۱ از ۱

پیوست: دارد

مدیریت محترم پروژه نیروگاه خورشیدی ۲۰ مگاواتی زارچ یزد

جناب آقای مهندس دبیری

موضوع: تغییر RMU

با سلام و احترام،

با توجه به آخرین آپدیت از وضعیت تولید ام وی استیشن، شرکت سولیس جهت تولید سریعتر ام وی استیشن های مربوط به پروژه، اعلام کرده است که در صورت تایید کارفرما از RMU شرکت DAQO به جای شرکت ABB استفاده شود. متن پیشنهادی نامه به شرح زیر میباشد:

"پرو مذاکرات و توافقات فی مابین، مقرر گردیده بود RMU مورد استفاده در MV Station ها از برند ABB تأمین گردد.

با این حال، شرکت سولیس طی نامه ای اعلام نموده است که تأمین RMU از برند مذکور در شرایط فعلی با دشواری همراه بوده و این موضوع ممکن است بر زمان تحویل کالا تأثیرگذار باشد. از این رو، شرکت یادشده به منظور تسریع در انجام تعهدات خود و جلوگیری از بروز تأخیر در روند اجرای پروژه، درخواست نموده است که از RMU برند DAQO به عنوان جایگزین استفاده گردد.

لذا خواهشمند است دستور فرمایید نظر آن شرکت محترم در خصوص استفاده از RMU برند DAQO به جای برند ABB اعلام گردد. بدیهی است در صورت عدم موافقت نیز، مراتب جهت انجام اقدامات بعدی به این شرکت اعلام شود.

پیشاپیش از همکاری و مساعدت آن شرکت محترم سپاسگزاریم."

با احترام

علی سیماب





No. 57 Jintong Road,
Binhai (Sea front) Industrial Park,
Xiangshan, Ningbo, Zhejiang, 315712, P.R.China
Tel: (+86) 574 5900 0069
E-Mail: info@ginlong.com

Order Confirmation Statement

Dear Sir/Madam,

We hereby confirm the following regarding your order:

1. We have duly received your order under PI
No. 01292026JINQUARINV_PI ; 29012026JINQUARINV_PI, and the
corresponding deposit has been received in March 2026.
2. The production process has been scheduled and is currently in
progress.
3. Regarding the production timeline:
 - **Inverter:** The estimated production completion date is around
20th **May, 2026**.
 - **MV Station:** The production completion date is currently
uncertain. This is due to the fact that the key components RMU
specified by the customer are to be supplied by ABB, which has
not yet provided a confirmed delivery schedule.

In light of the above, we kindly recommend considering the use of alternative
components from non-ABB brands in order to avoid potential delays.

Should you have any questions or require further clarification, please do not
hesitate to contact us.

Sincerely,
Ginlong Technologies Co., Ltd

21st April, 2026