

شماره: 410-05-NT-PK-L-0042

تاریخ: ۱۴۰۵/۰۲/۲۹

صفحه: ۱ از ۱

پیوست: دارد

مدیریت محترم پروژه نیروگاه خورشیدی ۲۰ مگاواتی زارچ یزد

جناب آقای مهندس دبیری

موضوع: استعلام نظر کارفرما محترم در خصوص انتخاب برند ABB یا DAQO

با سلام و احترام،

پیرو نامه پیوست شرکت سولیس و در ادامه مکاتبات و مذاکرات انجام شده در خصوص تأمین RMU های مورد استفاده در MV Station پروژه، به استحضار می‌رساند مطابق اعلام شرکت مذکور، تأمین کلید RMU از برند ABB در شرایط فعلی مستلزم حداقل ۱۶ هفته زمان تحویل می‌باشد.

این در حالی است که در صورت استفاده از برند DAQO، زمان تأمین به حدود ۸ هفته کاهش خواهد یافت.

نظر به تأثیر مستقیم زمان تأمین تجهیزات بر برنامه زمان‌بندی پروژه و به منظور تصمیم‌گیری مقتضی، خواهشمند است دستور فرمایید موضوع بررسی شده و نظر نهایی آن کارفرمای محترم در خصوص انتخاب هر یک از برندهای ABB یا DAQO جهت ادامه اقدامات اجرایی، به این شرکت اعلام گردد.

بدیهی است پس از دریافت نظر نهایی، اقدامات بعدی مطابق تصمیم اتخاذ شده در اسرع وقت انجام خواهد شد.

پیشاپیش از حسن توجه، همکاری و مساعدت آن کارفرمای محترم صمیمانه سپاسگزاریم.

با احترام

علی سیماب





No. 57 Jintong Road,
Binhai (Sea front) Industrial Park,
Xiangshan, Ningbo, Zhejiang, 315712, P.R.China
Tel: (+86) 574 5900 0069
E-Mail: info@ginlong.com

To JINQI SOLAR PTE. LTD.

This statement serves to formally notify you of the current situation regarding Product Solis-6500-MV under Proforma Invoice #22022026JINQUARINV_PI

As previously confirmed, the RMU unit (brand: ABB) is required for Product Solis-6500-MV. However, due to unforeseen material shortages, the supplier (ABB) has informed us that the expected lead time for the RMU is **12 weeks**. In addition, our company requires a further **3-4 weeks** to complete the installation and commissioning of Product Solis-6500-MV.

Given the above, the total delivery time for Product Solis-6500-MV with the ABB RMU would be **15-16 weeks** from now.

To mitigate the delay, we propose using a domestic Chinese brand, **Daqo**, for the RMU. If Daqo is accepted, the total delivery time for Product Solis-6500-MV can be reduced to **8 weeks** (including our installation and commissioning).

We also wish to bring to your attention that raw material costs have been rising continuously. As a result, there is an increasing risk of further delays in delivery, should the market situation worsen.

We look forward to your decision on the proposed alternative. Please advise at your earliest convenience so that we may proceed accordingly.

From Ginlong Technologies Co., Ltd

In Ningbo, Zhejiang on May 19, 2026